

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
 Prepared by: Alday-Howell Engineering, Inc.  
 Prepared on: 3/15/2026  
 For Project: **Indian Springs Sewer Phase 2B**  
**NFWFMD Const. Grant Agreement No. 20-036** AHE # 20-033  
 Contractor: Blankenship Contracting, Inc.  
 Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386  
 Notice to Proceed: 8/1/2023 Award Date: 1/24/2023



Substantial Completion: 1/13/2026 Final Completion: 3/14/2026

The report is for the week of: Monday, 3/9/2026 thru Sunday, 3/15/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Connected bypass to valve. Poured concrete pad at Wayside lift station.
- Tuesday-** Clean construction area at Wayside lift station.
- Wednesday-** Leveled control panel, saw cut expansion joints for concrete pad at Wayside lift station.
- Thursday-** Worked on completing punch list.
- Friday-** Worked on completing punch list.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	81%	Time Remaining (%):	-8%
Invoiced to Date:	\$4,822,733.50	Weather days to date:	34
Original Contract Amount:	\$6,377,639.99	Holiday days granted:	58
Change Order Amount Approved:	\$262,722.00	Actual Days:	958
Contract Time Approved:	504	Days used with deduct:	866
Remaining:	\$1,817,628.49	Days to Substantial Completion:	804 Original SC: 300 Remaining to SC: -62
Days to Final Completion:	864 Original FC: 360 Remaining to FC: -2		

  
 Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)

# South East Elevation

☉ 317°NW (T) ● 30°45'19"N, 85°11'38"W ±30m ▲ 20m



09 Mar 2026, 8:36:47 AM

☉ 216°SW (T) ● 30°45'21"N, 85°11'45"W ±4m ▲ 28m



09 Mar 2026, 9:47:55 AM

# North East Elevation

☉ 226°SW (T) ● 30°45'20"N, 85°11'45"W ±6m ▲ 27m



# North Elevation

☉ 195°S (T) ● 30°46'33"N, 85°10'4"W ±5m

