

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 3/22/2026
 For Project: **Indian Springs Sewer Phase 2B**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
 Contractor: Blankenship Contracting, Inc.
 Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386
 Notice to Proceed: 8/1/2023 Award Date: 1/24/2023



Substantial Completion: 1/13/2026

Final Completion: 3/14/2026

The report is for the week of: Monday, 3/16/2026

thru Sunday, 3/22/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Worked on completing punch list.

Tuesday- Worked on completing punch list.

Wednesday- Worked on completing punch list.

Thursday- No work at contractor's option.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	84%	Time Remaining (%):	-9%	
Invoiced to Date:	\$5,001,931.28	Weather days to date:	34	
Original Contract Amount:	\$6,377,639.99	Holiday days granted:	58	
Change Order Amount Approved:	\$262,722.00	Actual Days:	965	
Contract Time Approved:	504	Days used with deduct:	873	
Remaining:	\$1,638,430.71			
Days to Substantial Completion:	804 Original SC:	300	Remaining to SC:	-69
Days to Final Completion:	864 Original FC:	360	Remaining to FC:	-9

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)

South Elevation

☉ 346°N (T) ● 30°46'42"N, 85°9'34"W ±4m ▲ 42m (MSL)



South East Elevation

☉ 321°NW (T) ● 30°46'43"N, 85°9'33"W ±4m ▲ 40m (MSL)



17 Mar 2026, 8:49:33 AM

East Elevation

☉ 256°W (T) ● 30°46'9"N, 85°9'55"W ±11m ▲ 50m (MSL)



16 Mar 2026, 8:48:30 AM