

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 3/8/2026



For Project: **Indian Springs Sewer Phase 2C**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell, Engineering Inspector: Dwayne Josey (850) 258-3386
Notice to Proceed: 11/4/2024 Award Date: 7/9/2024

Substantial Completion: 9/1/2026

Final Completion: 10/31/2026

The report is for the week of: Monday, 3/2/2026 thru Sunday, 3/8/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work at contractor's option.
Tuesday- No work at contractor's option.
Wednesday- No work at contractor's option.
Thursday- No work at contractor's option.
Friday- No work at contractor's option.
Saturday- No work at contractor's option.
Sunday- No work due to rain. Rain day granted

Engineer's remarks/Pending issues:

Percent Project Complete:	41%	Time Remaining (%):	29%
Invoiced to Date:	\$2,326,386.53	Weather days to date:	28
Original Contract Amount:	\$6,168,668.47	Holiday days granted:	38
Change Order Amount Approved:	\$2,820,626.04	Actual Days:	490
Contract Time Approved:	300	Days used with deduct:	424
Remaining:	\$6,662,907.98		
Days to Substantial Completion:	600	Original SC:	300
		Remaining to SC:	176
Days to Final Completion:	660	Original FC:	360
		Remaining to FC:	236

Approved:  Robin G. Besczeynski, Utility Project Manager (850-526-2040)