

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 3/8/2026



For Project: **Indian Springs Sewer Phase 2D**
NFWMD Const. Grant Agreement No. 20-036 AHE # 23-012
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell, Engineering Inspector: Dwayne Josey 850-258-3386
Notice to Proceed: 11/4/2024 Award Date: 12/13/2022

Substantial Completion: 8/27/2026

Final Completion: 10/26/2026

The report is for the week of: Monday, 3/2/2026 thru Sunday, 3/8/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work at contractor's option.

Tuesday- No work at contractor's option.

Wednesday- No work at contractor's option.

Thursday- No work at contractor's option.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work due to rain. Rain day granted.

Engineer's remarks/Pending issues: Percent complete is phase specific, invoiced is per project.

Percent Project Complete:	0%	Time Remaining (%):	29%
Invoiced to Date:	\$2,326,386.53	Weather days to date:	28
Original Contract Amount:	\$6,168,668.47		
Change Order Amount Approved:	\$2,820,626.04	Holiday days granted:	33
Contract Time Approved:	300	Actual Days:	490
Remaining:	\$6,662,907.98	Days used with deduct:	429
Days to Substantial Completion:	600	Original SC:	300
		Remaining to SC:	171
Days to Final Completion:	660	Original FC:	360
		Remaining to FC:	231

A handwritten signature in blue ink, appearing to read "Rob B", is positioned above a horizontal line.

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)