

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 4/21/2026
 For Project: **Indian Springs Phase 2 Water**
FDEP Grant/Loan Agreement DW320381
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell Engineering
 Notice to Proceed: 10/15/2023



AHE # 20-034

Inspector: Tyler Lawrence (850) 718-7233

Award Date: 9/12/2023

Substantial Completion: 11/12/2025 Final Completion: 1/11/2026

The report is for the week of: Monday, 4/13/2026 thru Sunday, 4/19/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** No work at contractor's option.
- Tuesday-** No work at contractor's option.
- Wednesday-** No work at contractor's option.
- Thursday-** No work at contractor's option.
- Friday-** No work at contractor's option.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractors option.

Engineer's remarks/Pending issues:

Percent Project Complete:	76%	Time Remaining (%):	-24%
Invoiced to Date:	\$2,731,877.49	Weather days to date:	24
Original Contract Amount:	\$4,492,568.00		
Change Order Amount Approved:	-\$515,684.25	Holiday days granted:	64
Contract Time Approved:	111	Actual Days:	918
Remaining:	\$1,245,006.26	Days used with deduct:	830
Days to Substantial Completion:	671	Original SC:	560
		Remaining to SC:	-159
Days to Final Completion:	731	Original FC:	620
		Remaining to FC:	-99

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)