

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 3/29/2026
For Project: **Indian Springs Sewer Phase 2B**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386
Notice to Proceed: 8/1/2023 Award Date: 1/24/2023



Substantial Completion: 1/13/2026

Final Completion: 3/14/2026

The report is for the week of: Monday, 3/23/2026

thru Sunday, 3/29/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work at contractor's option.

Tuesday- Worked on completing punch list.

Wednesday- Worked on completing punch list.

Thursday- Worked on completing punch list.

Friday- Worked on completing punch list.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	84%	Time Remaining (%):	-9%
Invoiced to Date:	\$5,001,931.28	Weather days to date:	34
Original Contract Amount:	\$6,377,639.99	Holiday days granted:	58
Change Order Amount Approved:	\$262,722.00	Actual Days:	972
Contract Time Approved:	504	Days used with deduct:	880
Remaining:	\$1,638,430.71		
Days to Substantial Completion:	804 Original SC:	300 Remaining to SC:	-76
Days to Final Completion:	864 Original FC:	360 Remaining to FC:	-16

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)