

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 4/5/2026
 For Project: **Indian Springs Sewer Phase 2B**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
 Contractor: Blankenship Contracting, Inc.
 Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386
 Notice to Proceed: 8/1/2023 Award Date: 1/24/2023



Substantial Completion: 1/16/2026 Final Completion: 3/17/2026

The report is for the week of: Monday, 3/30/2026 thru Sunday, 4/5/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Worked on completing punch list.
- Tuesday-** Worked on completing punch list.
- Wednesday-** Worked on completing punch list.
- Thursday-** Worked on completing punch list.
- Friday-** No work at contractor's option.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	84%	Time Remaining (%):	-10%	
Invoiced to Date:	\$5,001,931.28	Weather days to date:	34	
Original Contract Amount:	\$6,377,639.99	Holiday days granted:	61	
Change Order Amount Approved:	\$262,722.00	Actual Days:	979	
Contract Time Approved:	504	Days used with deduct:	884	
Remaining:	\$1,638,430.71			
Days to Substantial Completion:	804 Original SC:	300	Remaining to SC:	-80
Days to Final Completion:	864 Original FC:	360	Remaining to FC:	-20

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)

East Elevation

☉ 278°W (T) ● 30°45'20"N, 85°11'44"W ±3m ▲ 26m (MSL)



West Elevation

☉ 99°E (T) ● 30°45'21"N, 85°11'45"W ±8m ▲ 29m (MSL)

