

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
 Prepared by: Alday-Howell Engineering, Inc.  
 Prepared on: 4/19/2026  
 For Project: **Indian Springs Sewer Phase 2C**  
**NFWFMD Const. Grant Agreement No. 20-036**  
 Contractor: Blankenship Contracting, Inc.  
 Designer: Alday-Howell, Engineering  
 Notice to Proceed: 11/4/2024



AHE # 20-033

Inspector: Dwayne Josey (850) 258-3386

Award Date: 7/9/2024

Substantial Completion: 9/4/2026

Final Completion: 11/3/2026

The report is for the week of: Monday, 4/13/2026

thru Sunday, 4/19/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** No work at contractor's option.

**Tuesday-** No work at contractor's option.

**Wednesday-** No work at contractor's option.

**Thursday-** No work at contractor's option.

**Friday-** No work at contractor's option.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	41%	Time Remaining (%):	23%
Invoiced to Date:	\$2,326,386.53	Weather days to date:	28
Original Contract Amount:	\$6,168,668.47	Holiday days granted:	41
Change Order Amount Approved:	\$2,820,626.04	Actual Days:	532
Contract Time Approved:	300	Days used with deduct:	463
Remaining:	\$6,662,907.98	Remaining to SC:	137
Days to Substantial Completion:	600	Original SC:	300
Days to Final Completion:	660	Original FC:	360
		Remaining to FC:	197

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)