

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 4/19/2026
 For Project: **Indian Springs Sewer Phase 2D**
NFWMD Const. Grant Agreement No. 20-036 AHE # 23-012
 Contractor: Blankenship Contracting, Inc.
 Designer: Alday-Howell, Engineering Inspector: Dwayne Josey 850-258-3386
 Notice to Proceed: 11/4/2024 Award Date: 12/13/2022



Substantial Completion: 8/30/2026 Final Completion: 10/29/2026

The report is for the week of: Monday, 4/13/2026 thru Sunday, 4/19/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** No work at contractor's option.
- Tuesday-** Installed 14 lf. of 8" gravity on Oak Dr.
- Wednesday-** Installed 70 lf of 8" gravity on Oak Dr.
- Thursday-** Installed 28 lf of 8" gravity on Oak Dr.
- Friday-** No work at contractor's option.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues: Percent complete is phase specific, invoiced is per project.

Percent Project Complete:	0%	Time Remaining (%):	22%
Invoiced to Date:	\$2,326,386.53	Weather days to date:	28
Original Contract Amount:	\$6,168,668.47	Holiday days granted:	36
Change Order Amount Approved:	\$2,820,626.04	Actual Days:	532
Contract Time Approved:	300	Days used with deduct:	468
Remaining:	\$6,662,907.98	Days to Substantial Completion:	600
Days to Substantial Completion:	600	Original SC:	300
Days to Final Completion:	660	Original FC:	360
		Remaining to SC:	132
		Remaining to FC:	192

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

North East Elevation

☉ 222°SW (T) ☉ 30°46'28"N, 85°9'34"W ±3m ▲ 45m (MSL)



Indian Springs phase 2D

North Elevation

☉ 194°S (T) ☉ 30°46'28"N, 85°9'34"W ±7m ▲ 43m (MSL)



8" Gravity

Indian Springs phase 2D
14 Apr 2026, 2:31:30 PM

North Elevation

☉ 189°S (T) ● 30°46'27"N, 85°9'34"W ±5m ▲ 43m (MSL)



Indian Springs phase 2D

North Elevation

☉ 175°S (T) ● 30°46'29"N, 85°9'34"W ±2m ▲ 46m (MSL)



6" Road base

Indian Springs phase 2D
14 Apr 2026, 3:23:57 PM