

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 5/11/2026
 For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWMD Const. Grant Agreement No. 17-061 AHE # 17-062
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 6/19/2025 Final Completion: 7/19/2025

The report is for the week of: Monday, 5/4/2026 thru Sunday, 5/10/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Set manhole 241A.
- Tuesday-** Surveyed inverts on Mh241A. Formed antifoatation ring.
- Wednesday-** Poured antifoatation ring.
- Thursday-** Backfill and compacted Mh 241A.
- Friday-** No work due to rain. Rain day granted.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues: Added 60 weather days and 10 holidays to correct time.

Percent Project Complete:	77%	Time Remaining (%):	-41%
Invoiced to Date:	\$3,786,915.31	Weather days to date:	115
Original Contract Amount:	\$5,347,467.37		
Change Order Amount Approved:	\$85,681.90	Holiday days granted:	86
Contract Time Approved:	495	Actual Days:	1322
Remaining:	\$1,646,233.96	Days used with deduct:	1121
Days to Substantial Completion:	795	Original SC:	300
		Remaining to SC:	-326
Days to Final Completion:	825	Original FC:	330
		Remaining to FC:	-296

Completed on lot connection: 0
Completed septic tank abandoned: 0


 Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



East

📍 113°E (T) 📍 30.783126, -85.178554 ±3m ▲ 11m

North West

📍 342°NW (T) 📍 30.783134, -85.178458 ±3m ▲ 9m

