

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 4/26/2026
For Project: **Indian Springs Phase 2 Water**
FDEP Grant/Loan Agreement DW320381
Contractor: L & K Contracting, Inc.
Designer: Alday-Howell Engineering
Notice to Proceed: 10/15/2023



AHE # 20-034

Inspector: Tyler Lawrence (850) 718-7233

Award Date: 9/12/2023

Substantial Completion: 11/12/2025

Final Completion: 1/11/2026

The report is for the week of: Monday, 4/20/2026

thru Sunday, 4/26/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Contractor worked on punchlist.

Tuesday- Contractor worked on punchlist.

Wednesday- Contractor worked on punchlist.

Thursday- No work at contractor's option.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractors option.

Engineer's remarks/Pending issues:

Percent Project Complete:	76%	Time Remaining (%):	-25%	
Invoiced to Date:	\$2,731,877.49	Weather days to date:	24	
Original Contract Amount:	\$4,492,568.00	Holiday days granted:	64	
Change Order Amount Approved:	-\$515,684.25	Actual Days:	925	
Contract Time Approved:	111	Days used with deduct:	837	
Remaining:	\$1,245,006.26	Remaining to SC:	-166	
Days to Substantial Completion:	671 Original SC:	560	Remaining to FC:	-106
Days to Final Completion:	731 Original FC:	620		

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)