

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
 Prepared by: Alday-Howell Engineering, Inc.  
 Prepared on: 5/12/2026  
 For Project: **Indian Springs Phase 2 Water**  
**FDEP Grant/Loan Agreement DW320381**  
 Contractor: L & K Contracting, Inc.  
 Designer: Alday-Howell Engineering  
 Notice to Proceed: 10/15/2023



AHE # 20-034

Inspector: Tyler Lawrence (850) 718-7233

Award Date: 9/12/2023

Substantial Completion: 11/12/2025

Final Completion: 8/13/2026

The report is for the week of: Monday, 5/4/2026

thru Sunday, 5/10/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** No work at contractor's option.

**Tuesday-** No work at contractor's option.

**Wednesday-** No work at contractor's option.

**Thursday-** No work at contractor's option.

**Friday-** No work at contractor's option.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractors option.

Engineer's remarks/Pending issues:

Time Remaining based on Final Completion

|                                 |                |                        |      |
|---------------------------------|----------------|------------------------|------|
| Percent Project Complete:       | 76%            | Time Remaining (%):    | 10%  |
| Invoiced to Date:               | \$2,731,877.49 | Weather days to date:  | 24   |
| Original Contract Amount:       | \$4,492,568.00 |                        |      |
| Change Order Amount Approved:   | -\$515,684.25  | Holiday days granted:  | 64   |
| Contract Time Approved:         | 325            | Actual Days:           | 939  |
| Remaining:                      | \$1,245,006.26 | Days used with deduct: | 851  |
| Days to Substantial Completion: | 671            | Original SC:           | 560  |
|                                 |                | Remaining to SC:       | -180 |
| Days to Final Completion:       | 945            | Original FC:           | 620  |
|                                 |                | Remaining to FC:       | 94   |

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)