

**CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS**

Prepared for: Jackson County, FL  
 Prepared by: Alday-Howell Engineering, Inc.  
 Prepared on: 4/26/2026  
 For Project: **Indian Springs Sewer Phase 2B**  
**NFWFMD Const. Grant Agreement No. 20-036** AHE # 20-033  
 Contractor: Blankenship Contracting, Inc.  
 Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386  
 Notice to Proceed: 8/1/2023 Award Date: 1/24/2023



Substantial Completion: 1/16/2026 Final Completion: 3/17/2026

The report is for the week of: Monday, 4/20/2026 thru Sunday, 4/26/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** No work at contractor's option.

**Tuesday-** No work at contractor's option.

**Wednesday-** Worked on completing punch list.

**Thursday-** No work at contractor's option.

**Friday-** No work at contractor's option.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	84%	Time Remaining (%):	-13%
Invoiced to Date:	\$5,001,931.28	Weather days to date:	34
Original Contract Amount:	\$6,377,639.99	Holiday days granted:	61
Change Order Amount Approved:	\$262,722.00	Actual Days:	1000
Contract Time Approved:	504	Days used with deduct:	905
Remaining:	\$1,638,430.71		
Days to Substantial Completion:	804 Original SC:	300 Remaining to SC:	-101
Days to Final Completion:	864 Original FC:	360 Remaining to FC:	-41

**Completed on lot connection: 23**  
**Completed septic tank abandoned: 22**

  
 Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)

# South West Elevation

☉ 48°NE (T) ● 30°45'29"N, 85°11'48"W ±2m ▲ 25m (MSL)



Punch List

Indian Springs phase 2B  
23 Apr 2026, 10:51:39 AM



Punch List

Indian Springs phase 2B  
22 Apr 2026, 1:58:27 PM

# North Elevation

☉ 169°S (T) ● 30°45'21"N, 85°11'45"W ±2m ▲ 27m (MSL)



Punch List

Indian Springs phase 2B  
22 Apr 2026, 1:03:45 PM