

**CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS**

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 5/10/2026

For Project: **Indian Springs Sewer Phase 2B**

**NFWFMD Const. Grant Agreement No. 20-036** AHE # 20-033

Contractor: Blankenship Contracting, Inc.

Designer: Alday-Howell Engineering

Inspector: Dwayne Josey (850) 258-3386

Notice to Proceed: 8/1/2023

Award Date: 1/24/2023



Substantial Completion: 1/20/2026

Final Completion: 3/21/2026

The report is for the week of: Monday, 5/4/2026

thru Sunday, 5/10/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** Prepared for sod on north side of Hwy. 90 over force main.

**Tuesday-** No work at contractor's option.

**Wednesday-** No work at contractor's option.

**Thursday-** No work due to rain. Rain day granted.

**Friday-** No work at contractor's option.

**Saturday-** No work due to rain. Rain day granted.

**Sunday-** No work due to rain. Rain day granted.

Engineer's remarks/Pending issues:

Percent Project Complete:	84%	Time Remaining (%):	-14%
Invoiced to Date:	\$5,001,931.28	Weather days to date:	38
Original Contract Amount:	\$6,377,639.99	Holiday days granted:	61
Change Order Amount Approved:	\$262,722.00	Actual Days:	1014
Contract Time Approved:	504	Days used with deduct:	915
Remaining:	\$1,638,430.71	Days to Substantial Completion:	804
Days to Substantial Completion:	804	Original SC:	300
Days to Final Completion:	864	Original FC:	360
		Remaining to SC:	-111
		Remaining to FC:	-51

**Completed on lot connection: 23**  
**Completed septic tank abandoned: 22**

  
 Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

# East Elevation

☉ 285°W (T) ● 30°45'29"N, 85°11'45"W ±5m ▲ 32m (MSL)

