

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 5/24/2026
 For Project: **Indian Springs Sewer Phase 2B**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
 Contractor: Blankenship Contracting, Inc.
 Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386
 Notice to Proceed: 8/1/2023 Award Date: 1/24/2023



Substantial Completion: 1/23/2026

Final Completion: 3/24/2026

The report is for the week of: Monday, 5/18/2026

thru Sunday, 5/24/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** No work at contractor's option.
- Tuesday-** Installed fence around Wayside lift station.
- Wednesday-** Installed 1000 sy of sod on north side of Hwy 90.
- Thursday-** Watered sod on north side of Hwy 90.
- Friday-** Watered sod on north side of Hwy 90.
- Saturday-** No work due to Holiday. Holiday day granted.
- Sunday-** No work due to Holiday. Holiday day granted.

Engineer's remarks/Pending issues:

Percent Project Complete:	95%	Time Remaining (%):	-15%
Invoiced to Date:	\$5,001,931.28	Weather days to date:	39
Original Contract Amount:	\$6,377,639.99	Holiday days granted:	63
Change Order Amount Approved:	\$262,722.00	Actual Days:	1028
Contract Time Approved:	504	Days used with deduct:	926
Remaining:	\$1,638,430.71		
Days to Substantial Completion:	804 Original SC:	300	Remaining to SC: -122
Days to Final Completion:	864 Original FC:	360	Remaining to FC: -62

Completed on lot connection: 24
Completed septic tank abandoned: 24


 Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)

South East Elevation

☀ 318°NW (T) ● 30°45'20"N, 85°11'45"W ±4m ▲ 29m (MSL)



Wayside

Indian Springs phase 2B
19 May 2026, 2:47:36 PM

☀ 295°NW (T) ● 30°45'29"N, 85°11'45"W ±3m ▲ 28m (MSL)



Punch List

Indian Springs phase 2B
20 May 2026, 10:05:54 AM

West Elevation

☉ 102°E (T) ● 30°45'28"N, 85°11'44"W ±4m ▲ 33m (MSL)



Punch List

Indian Springs phase 2B
20 May 2026, 8:52:56 AM