

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 5/10/2026

For Project: **Indian Springs Sewer Phase 2C**

**NFWFMD Const. Grant Agreement No. 20-036** AHE # 20-033

Contractor: Blankenship Contracting, Inc.

Designer: Alday-Howell, Engineering Inspector: Dwayne Josey (850) 258-3386

Notice to Proceed: 11/4/2024 Award Date: 7/9/2024

Substantial Completion: 9/8/2026 Final Completion: 11/7/2026

The report is for the week of: Monday, 5/4/2026 thru Sunday, 5/10/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** No work at contractor's option.

**Tuesday-** No work at contractor's option.

**Wednesday-** Preparing for sod over force main on Oak Dr.

**Thursday-** No work due to rain. Rain day granted.

**Friday-** No work at contractor's option.


**Saturday-** No work due to rain. Rain day granted.

**Sunday-** No work due to rain. Rain day granted.

Engineer's remarks/Pending issues:

Percent Project Complete:	43%	Time Remaining (%):	20%
Invoiced to Date:	\$2,667,558.43	Weather days to date:	32
Original Contract Amount:	\$6,168,668.47	Holiday days granted:	41
Change Order Amount Approved:	\$2,820,626.04	Actual Days:	553
Contract Time Approved:	300	Days used with deduct:	480
Remaining:	\$6,321,736.08	Days to Substantial Completion:	600 Original SC: 300 Remaining to SC: 120
Days to Final Completion:	660 Original FC: 360 Remaining to FC: 180		

**Completed on lot connection: 0**  
**Completed septic tank abandoned: 0**

Approved:  Robin G. Besczeynski, Utility Project Manager (850-526-2040)

# West Elevation

☉ 76°E (T) ● 30°46'30"N, 85°9'33"W ±4m ▲ 42m (MSL)



Preparing for sod

Indian Springs phase 2C  
06 May 2026, 10:18:39 AM