

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 5/17/2026
 For Project: **Indian Springs Sewer Phase 2C**
NFWFMD Const. Grant Agreement No. 20-036
 Contractor: Blankenship Contracting, Inc.
 Designer: Alday-Howell, Engineering
 Notice to Proceed: 11/4/2024



AHE # 20-033

Inspector: Dwayne Josey (850) 258-3386

Award Date: 7/9/2024

Substantial Completion: 9/9/2026

Final Completion: 11/8/2026

The report is for the week of: Monday, 5/11/2026

thru Sunday, 5/17/2026


The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** No work at contractor's option.
- Tuesday-** No work due to rain. Rain day granted.
- Wednesday-** No work at contractor's option.
- Thursday-** No work at contractor's option.
- Friday-** No work at contractor's option.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	43%	Time Remaining (%):	19%
Invoiced to Date:	\$2,667,558.43	Weather days to date:	33
Original Contract Amount:	\$6,168,668.47	Holiday days granted:	41
Change Order Amount Approved:	\$2,820,626.04	Actual Days:	560
Contract Time Approved:	300	Days used with deduct:	486
Remaining:	\$6,321,736.08	Days to Substantial Completion:	600
Days to Substantial Completion:	600	Original SC:	300
Days to Final Completion:	660	Original FC:	360
		Remaining to SC:	114
		Remaining to FC:	174

Completed on lot connection: 0
 Completed septic tank abandoned: 0

Approved:  Robin G. Besczeynski, Utility Project Manager (850-526-2040)