

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 5/24/2026

For Project: **Indian Springs Sewer Phase 2C**

NFWMD Const. Grant Agreement No. 20-036 AHE # 20-033

Contractor: Blankenship Contracting, Inc.

Designer: Alday-Howell, Engineering

Inspector: Dwayne Josey (850) 258-3386

Notice to Proceed: 11/4/2024

Award Date: 7/9/2024



Substantial Completion: 9/11/2026

Final Completion: 11/10/2026

The report is for the week of: Monday, 5/18/2026

thru Sunday, 5/24/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Performed vacuum test on manhole 1645 on Oak Dr.

Tuesday- Performed vacuum test and raised manhole 1641. Begin plumbing for bypass at lift station on Oak Dr.

Wednesday- Performed vacuum test on manhole 1637.

Thursday- Located manholes on Oak Dr. Installed 1000 sy of sod in right of way on Oak Dr.

Friday- Watered sod on right of way on Oak Dr.


Saturday- No work due to Holiday. Holiday day granted.

Sunday- No work due to Holiday. Holiday day granted

Engineer's remarks/Pending issues:

| | | | |
|---------------------------------|----------------|---------------------------------|-----|
| Percent Project Complete: | 43% | Time Remaining (%): | 18% |
| Invoiced to Date: | \$2,667,558.43 | Weather days to date: | 33 |
| Original Contract Amount: | \$6,168,668.47 | Holiday days granted: | 43 |
| Change Order Amount Approved: | \$2,820,626.04 | Actual Days: | 567 |
| Contract Time Approved: | 300 | Days used with deduct: | 491 |
| Remaining: | \$6,321,736.08 | Days to Substantial Completion: | 600 |
| Days to Substantial Completion: | 600 | Original SC: | 300 |
| Days to Final Completion: | 660 | Original FC: | 360 |
| | | Remaining to SC: | 109 |
| | | Remaining to FC: | 169 |

Completed on lot connection: 0
Completed septic tank abandoned: 0

Approved:  Robin G. Besczeynski, Utility Project Manager (850-526-2040)

South West Elevation

☉ 27°NE (T) ☉ 30°46'49"N, 85°9'19"W ±6m ▲ 43m (MSL)



Vacuum Test Start

Indian Springs phase 2C
18 May 2026, 9:54:48 AM

South West Elevation

☉ 24°NE (T) ● 30°46'49"N, 85°9'19"W ±5m ▲ 43m (MSL)



Vacuum Test End

Indian Springs phase 2C
18 May 2026, 9:55:52 AM

North Elevation

☉ 182°S (T) ☉ 30°46'44"N, 85°9'19"W ±4m ▲ 42m (MSL)



Sod

Indian Springs phase 2C
21 May 2026, 8:57:54 AM

☉ 99°E (T) ☉ 30°46'42"N, 85°9'19"W ±3m ▲ 40m (MSL)



Watering Sod

Indian Springs phase 2C
22 May 2026, 10:18:06 AM