

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 4/26/2026
 For Project: **Indian Springs Sewer Phase 2D**
NFWMD Const. Grant Agreement No. 20-036 AHE # 23-012
 Contractor: Blankenship Contracting, Inc.
 Designer: Alday-Howell, Engineering Inspector: Dwayne Josey 850-258-3386
 Notice to Proceed: 11/4/2024 Award Date: 12/13/2022



Substantial Completion: 8/30/2026 Final Completion: 10/29/2026

The report is for the week of: Monday, 4/20/2026 thru Sunday, 4/26/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Installed 70 lf of 8" gravity on Oak Dr.
- Tuesday-** Installed 28 lf of 8" gravity on Oak Dr.
- Wednesday-** No work at contractor's option.
- Thursday-** Performed density test and worked on laser for 8" gravity on Oak Dr.
- Friday-** Installed 1-4" service to right of way on Oak Dr.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues: Percent complete is phase specific, invoiced is per project.

Percent Project Complete:	0%	Time Remaining (%):	21%
Invoiced to Date:	\$2,326,386.53	Weather days to date:	28
Original Contract Amount:	\$6,168,668.47	Holiday days granted:	36
Change Order Amount Approved:	\$2,820,626.04	Actual Days:	539
Contract Time Approved:	300	Days used with deduct:	475
Remaining:	\$6,662,907.98	Days to Substantial Completion:	600
Days to Substantial Completion:	600	Original SC:	300
Days to Final Completion:	660	Original FC:	360
		Remaining to SC:	125
		Remaining to FC:	185

Completed on lot connection: 0
Completed septic tank abandoned: 0


 Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

North Elevation

☉ 179°S (T) ● 30°46'27"N, 85°9'34"W ±4m ▲ 46m (MSL)



8" Gravity

Indian Springs phase 2D
20 Apr 2026, 9:21:24 AM

NORTH ELEVATION

☉ 165°S (T) ● 30°46'26"N, 85°9'35"W ±11m ▲ 44m (MSL)



8" Gravity

Indian Springs phase 2D
21 Apr 2026, 1:10:04 PM

North Elevation

☉ 163°S (T) ● 30°46'26"N, 85°9'35"W ±4m ▲ 45m (MSL)



8" Gravity

Indian Springs phase 2D
23 Apr 2026, 10:14:08 AM

☉ 321°NW (T) ● 30°46'27"N, 85°9'34"W ±5m ▲ 45m (MSL)



4" Lateral

Indian Springs phase 2D
24 Apr 2026, 10:13:36 AM