

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 5/17/2026
 For Project: **Indian Springs Sewer Phase 2D**
NFWMD Const. Grant Agreement No. 20-036 AHE # 23-012
 Contractor: Blankenship Contracting, Inc.
 Designer: Alday-Howell, Engineering Inspector: Dwayne Josey 850-258-3386
 Notice to Proceed: 11/4/2024 Award Date: 12/13/2022



Substantial Completion: 9/9/2026 Final Completion: 11/8/2026

The report is for the week of: Monday, 5/11/2026 thru Sunday, 5/17/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Installed 56 lf of 8" gravity on Oak Dr.
- Tuesday-** No work due to rain. Rain day granted.
- Wednesday-** Installed 3 lf of 8" gravity and set man hole 1610 on Oak Dr.
- Thursday-** Installed 14 lf of 8" gravity on Oak Dr.
- Friday-** Installed 1-4" service to right of way on Oak Dr.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues: Percent complete is phase specific, invoiced is per project.

Percent Project Complete:	6%	Time Remaining (%):	19%
Invoiced to Date:	\$2,667,558.43	Weather days to date:	33
Original Contract Amount:	\$6,168,668.47	Holiday days granted:	41
Change Order Amount Approved:	\$2,820,626.04	Actual Days:	560
Contract Time Approved:	300	Days used with deduct:	486
Remaining:	\$6,321,736.08	Days to Substantial Completion:	600
Days to Substantial Completion:	600	Original SC:	300
Days to Final Completion:	660	Original FC:	360
		Remaining to SC:	114
		Remaining to FC:	174

Completed on lot connection: 0
Completed septic tank abandoned: 0


 Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

North East Elevation

☀ 227°SW (T) ● 30°46'23"N, 85°9'37"W ±7m ▲ 47m (MSL)



8" Gravity

Indian Springs phase 2D
13 May 2026, 12:34:04 PM

North East Elevation

☉ 219°SW (T) ☉ 30°46'23"N, 85°9'37"W ±23m ▲ 49m (MSL)



MH 1610

Indian Springs phase 2D
13 May 2026, 2:40:16 PM

