

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 5/24/2026
 For Project: **Indian Springs Sewer Phase 2D**
NFWMD Const. Grant Agreement No. 20-036 AHE # 23-012
 Contractor: Blankenship Contracting, Inc.
 Designer: Alday-Howell, Engineering Inspector: Dwayne Josey 850-258-3386
 Notice to Proceed: 11/4/2024 Award Date: 12/13/2022



Substantial Completion: 9/11/2026 Final Completion: 11/10/2026

The report is for the week of: Monday, 5/18/2026 thru Sunday, 5/24/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Installed 28 lf of 8" gravity on Oak Dr.
- Tuesday-** Installed 28 lf of 8" gravity on Oak Dr.
- Wednesday-** Installed 28 lf of 8" gravity on Oak Dr.
- Thursday-** Installed 42 lf of 8" gravity on Oak Dr.
- Friday-** Installed 1-4" service to right of way on Oak Dr.
- Saturday-** No work due to Holiday. Holiday day granted.
- Sunday-** No work due to Holiday. Holiday day granted.

Engineer's remarks/Pending issues: Percent complete is phase specific, invoiced is per project.

Percent Project Complete:	6%	Time Remaining (%):	18%
Invoiced to Date:	\$2,667,558.43	Weather days to date:	33
Original Contract Amount:	\$6,168,668.47	Holiday days granted:	43
Change Order Amount Approved:	\$2,820,626.04	Actual Days:	567
Contract Time Approved:	300	Days used with deduct:	491
Remaining:	\$6,321,736.08	Days to Substantial Completion:	600
Days to Substantial Completion:	600	Original SC:	300
Days to Final Completion:	660	Original FC:	360
		Remaining to SC:	109
		Remaining to FC:	169

Completed on lot connection: 0
Completed septic tank abandoned: 0


 Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

East Elevation

☉ 253°W (T) ● 30°46'23"N, 85°9'37"W ±2m ▲ 47m (MSL)



8" Gravity

Indian Springs phase 2D
18 May 2026, 10:30:54 AM

East Elevation

☉ 255°W (T) ● 30°46'23"N, 85°9'37"W ±8m ▲ 49m (MSL)



8" Gravity

Indian Springs phase 2D
18 May 2026, 10:35:03 AM

West Elevation

☉ 101°E (T) ● 30°46'24"N, 85°9'35"W ±5m ▲ 46m (MSL)



Indian Springs phase 2D
22 May 2026, 10:03:22 AM

North West Elevation

☉ 136°SE (T) ● 30°46'24"N, 85°9'35"W ±2m ▲ 47m (MSL)



Indian Springs phase 2D
22 May 2026, 10:14:40 AM