

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 5/25/2026
 For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWMD Const. Grant Agreement No. 17-061 AHE # 17-062
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 6/19/2025 Final Completion: 7/19/2025

The report is for the week of: Monday, 5/18/2026 thru Sunday, 5/24/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Completed backfilling and compacting Mh 241A.

Tuesday- Prepared concrete pad for repair.

Wednesday- Repaired manhole trough.

Thursday- Prepared concrete pad for repair.

Friday- Prepared concrete pad for repair.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues: Added 60 weather days and 10 holidays to correct time.

Percent Project Complete:	77%	Time Remaining (%):	-43%
Invoiced to Date:	\$3,786,915.31	Weather days to date:	115
Original Contract Amount:	\$5,347,467.37		
Change Order Amount Approved:	\$85,681.90	Holiday days granted:	86
Contract Time Approved:	495	Actual Days:	1336
Remaining:	\$1,646,233.96	Days used with deduct:	1135
Days to Substantial Completion:	795 Original SC:	300 Remaining to SC:	-340
Days to Final Completion:	825 Original FC:	330 Remaining to FC:	-310

Completed on lot connection: 0
Completed septic tank abandoned: 0


 Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

North East

☉ 55°NE (T) ☉ 30.783136, -85.178503 ±3m ▲ 7m



North West

☉ 343°NW (T) ☉ 30.783136, -85.178467 ±3m ▲ 7m



18 May 2026 11:06:16 AM

South East

⊙ 161°SE (T) ⊙ 30.781619, -85.187302 ±3m ▲ 25m



North West

⊙ 338°NW (T) ⊙ 30.783177, -85.178516 ±3m ▲ 11m



North East

☉ 75°NE (T) • 30.78317, -85.178558 ±5m ▲ 9m



West

☉ 293°W (T) • 30.783151, -85.178546 ±3m ▲ 9m



21 May 2026 2:41:12 PM