

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 6/9/2026
 For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWMD Const. Grant Agreement No. 17-061 AHE # 17-062
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 6/20/2025 Final Completion: 7/20/2025

The report is for the week of: Monday, 6/1/2026 thru Sunday, 6/7/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Repaired manhole 214.
- Tuesday-** Repaired manhole 226 and performed exfiltration test.
- Wednesday-** Performed exfiltration test. Prepared concrete pad for pour.
- Thursday-** Poured concrete pad. Patched asphalt.
- Friday-** Cleaned construction area.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues: Added 60 weather days and 10 holidays to correct time.

Percent Project Complete:	77%	Time Remaining (%):	-44%
Invoiced to Date:	\$3,786,915.31	Weather days to date:	115
Original Contract Amount:	\$5,347,467.37	Holiday days granted:	87
Change Order Amount Approved:	\$85,681.90	Actual Days:	1350
Contract Time Approved:	495	Days used with deduct:	1148
Remaining:	\$1,646,233.96		
Days to Substantial Completion:	795 Original SC:	300 Remaining to SC:	-353
Days to Final Completion:	825 Original FC:	330 Remaining to FC:	-323

Completed on lot connection: 0
Completed septic tank abandoned: 0


 Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)







