

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 6/16/2026
 For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWMD Const. Grant Agreement No. 17-061 AHE # 17-062
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 6/20/2025 Final Completion: 7/20/2025

The report is for the week of: Monday, 6/8/2026 thru Sunday, 6/14/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Started substantial walkthrough. Graded area around totalizing meter.

Tuesday- Performed substantial walkthrough.

Wednesday- Performed substantial walkthrough.

Thursday- Performed substantial walkthrough.

Friday- Performed substantial walkthrough.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues: Added 60 weather days and 10 holidays to correct time.

| | | | |
|---------------------------------|----------------|------------------------|------|
| Percent Project Complete: | 77% | Time Remaining (%): | -45% |
| Invoiced to Date: | \$3,786,915.31 | Weather days to date: | 115 |
| Original Contract Amount: | \$5,347,467.37 | | |
| Change Order Amount Approved: | \$85,681.90 | Holiday days granted: | 87 |
| Contract Time Approved: | 495 | Actual Days: | 1357 |
| Remaining: | \$1,646,233.96 | Days used with deduct: | 1155 |
| Days to Substantial Completion: | 795 | Original SC: | 300 |
| | | Remaining to SC: | -360 |
| Days to Final Completion: | 825 | Original FC: | 330 |
| | | Remaining to FC: | -330 |

Completed on lot connection: 0
Completed septic tank abandoned: 0


 Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

