

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
 Prepared by: Alday-Howell Engineering, Inc.  
 Prepared on: 6/26/2026  
 For Project: **Blue Springs Road Sewer Extensions Phase 1**  
**NFWMD Const. Grant Agreement No. 17-061** AHE # 17-062  
 Contractor: L & K Contracting, Inc.  
 Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429  
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 6/20/2025 Final Completion: 7/20/2025

The report is for the week of: Monday, 6/15/2026 thru Sunday, 6/21/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Completed substantial walk through. Began working on punch list items. Rain affected more than 50% of the day's production. Rain day granted.
- Tuesday-** Working on punch list items.
- Wednesday-** Working on punch list items. Rain affected more than 50% of the day's production. Rain day granted.
- Thursday-** Continued working on punch list items.
- Friday-** Continued working on punch list items.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues: Added 60 weather days and 10 holidays to correct time.

Percent Project Complete:	77%	Time Remaining (%):	-46%
Invoiced to Date:	\$3,786,915.31	Weather days to date:	115
Original Contract Amount:	\$5,347,467.37	Holiday days granted:	87
Change Order Amount Approved:	\$85,681.90	Actual Days:	1364
Contract Time Approved:	495	Days used with deduct:	1162
Remaining:	\$1,646,233.96	Days to Substantial Completion:	795 Original SC: 300 Remaining to SC: -367
Days to Substantial Completion:	795 Original SC: 300	Days to Final Completion:	825 Original FC: 330 Remaining to FC: -337

**Completed on lot connection: 0**  
**Completed septic tank abandoned: 0**

  
 Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

