

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 6/30/2026
 For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWMD Const. Grant Agreement No. 17-061 AHE # 17-062
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 6/20/2025 Final Completion: 7/20/2025

The report is for the week of: Monday, 6/22/2026 thru Sunday, 6/28/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Worked on punch list items.

Tuesday- Worked on punch list items.

Wednesday- Worked on punch list items.

Thursday- Worked on punch list items.

Friday- Worked on punch list items.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues: Added 60 weather days and 10 holidays to correct time.

Percent Project Complete:	77%	Time Remaining (%):	-47%
Invoiced to Date:	\$3,786,915.31	Weather days to date:	115
Original Contract Amount:	\$5,347,467.37		
Change Order Amount Approved:	\$85,681.90	Holiday days granted:	87
Contract Time Approved:	495	Actual Days:	1371
Remaining:	\$1,646,233.96	Days used with deduct:	1169
Days to Substantial Completion:	795 Original SC:	300 Remaining to SC:	-374
Days to Final Completion:	825 Original FC:	330 Remaining to FC:	-344

Completed on lot connection: 0
Completed septic tank abandoned: 0


 Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

West Elevation

⊙ 81°E (T) ⊙ 30.782218, -85.182651 ±3m ▲ 24m



South Elevation

⊙ 355°N (T) ⊙ 30.772632, -85.199888 ±4m ▲ 12m



23 Jun 2026 8:37:43 AM

North Elevation

☉ 155°SE (T) ● 30.782377, -85.182026 ±3m ▲ 25m



24 Jun 2026 9:38:59 AM

North Elevation

☉ 137°SE (T) ● 30.782412, -85.182082 ±10m ▲ 24m



Blue Springs Sewer Project Phase 1

24 Jun 2026 1:07:38 PM

Digging up lateral for repair