

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
 Prepared by: Alday-Howell Engineering, Inc.  
 Prepared on: 5/26/2026  
 For Project: **Indian Springs Phase 2 Water**  
**FDEP Grant/Loan Agreement DW320381**  
 Contractor: L & K Contracting, Inc.  
 Designer: Alday-Howell Engineering  
 Notice to Proceed: 10/15/2023



AHE # 20-034

Inspector: Tyler Lawrence (850) 718-7233

Award Date: 9/12/2023

Substantial Completion: 11/13/2025 Final Completion: 8/14/2026

The report is for the week of: Monday, 5/18/2026 thru Sunday, 5/24/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** Contractor measured for on lot bores.

**Tuesday-** Directionally bored on lot pipe.

**Wednesday-** Directionally bored on lot pipe.

**Thursday-** Directionally bored on lot pipe.

**Friday-** No work at contractor's option.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractors option.

Engineer's remarks/Pending issues:		Time Remaining based on Final Completion	
Percent Project Complete:	76%	Time Remaining (%):	9%
Invoiced to Date:	\$2,967,068.52	Weather days to date:	25
Original Contract Amount:	\$4,492,568.00		
Change Order Amount Approved:	-\$515,684.25	Holiday days granted:	64
Contract Time Approved:	325	Actual Days:	953
Remaining:	\$1,009,815.23	Days used with deduct:	864
Days to Substantial Completion:	671	Original SC:	560
		Remaining to SC:	-193
Days to Final Completion:	945	Original FC:	620
		Remaining to FC:	81

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)

# North East Elevation

☀ 214°SW (T) ☉ 30°46'0"N, 85°9'32"W ±219ft ▲ 149ft



21 May 2026, 08:23:48

# North East Elevation

☀ 228°SW (T) ☉ 30°46'4"N, 85°10'3"W ±75ft ▲ 156ft



21 May 2026, 10:10:20