

**CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS**

Prepared for: Jackson County, FL  
 Prepared by: Alday-Howell Engineering, Inc.  
 Prepared on: 6/2/2026  
 For Project: **Indian Springs Phase 2 Water**  
**FDEP Grant/Loan Agreement DW320381**  
 Contractor: L & K Contracting, Inc.  
 Designer: Alday-Howell Engineering  
 Notice to Proceed: 10/15/2023



AHE # 20-034

Inspector: Tyler Lawrence (850) 718-7233

Award Date: 9/12/2023

Substantial Completion: 11/14/2025 Final Completion: 8/15/2026

The report is for the week of: Monday, 5/25/2026 thru Sunday, 5/31/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** No work. Holiday day granted.

**Tuesday-** No work at contractor's option.

**Wednesday-** Installed on lot pipe.

**Thursday-** No work at contractor's option.

**Friday-** No work at contractor's option.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractors option.

Engineer's remarks/Pending issues:		Time Remaining based on Final Completion	
Percent Project Complete:	76%	Time Remaining (%):	8%
Invoiced to Date:	\$2,731,877.49	Weather days to date:	25
Original Contract Amount:	\$4,492,568.00		
Change Order Amount Approved:	-\$515,684.25	Holiday days granted:	65
Contract Time Approved:	325	Actual Days:	960
Remaining:	\$1,245,006.26	Days used with deduct:	870
Days to Substantial Completion:	671	Original SC:	560
		Remaining to SC:	-199
Days to Final Completion:	945	Original FC:	620
		Remaining to FC:	75

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

# North East Elevation

☉ 214°SW (T) ● 30°46'0"N, 85°9'32"W ±219ft ▲ 149ft

