

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 6/15/2026
 For Project: **Indian Springs Phase 2 Water**
FDEP Grant/Loan Agreement DW320381
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell Engineering
 Notice to Proceed: 10/15/2023



AHE # 20-034

Inspector: Tyler Lawrence (850) 718-7233

Award Date: 9/12/2023

Substantial Completion: 11/14/2025 Final Completion: 8/15/2026

The report is for the week of: Monday, 6/8/2026 thru Sunday, 6/14/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** No work at contractor's option.
- Tuesday-** No work at contractor's option.
- Wednesday-** No work at contractor's option.
- Thursday-** No work at contractor's option.
- Friday-** No work at contractor's option.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractors option.

Engineer's remarks/Pending issues:	Time Remaining based on Final Completion		
Percent Project Complete:	76%	Time Remaining (%):	6%
Invoiced to Date:	\$2,967,068.52	Weather days to date:	25
Original Contract Amount:	\$4,492,568.00	Holiday days granted:	65
Change Order Amount Approved:	-\$515,684.25	Actual Days:	974
Contract Time Approved:	325	Days used with deduct:	884
Remaining:	\$1,009,815.23	Remaining to SC:	-213
Days to Substantial Completion:	671	Original SC:	560
Days to Final Completion:	945	Original FC:	620
		Remaining to FC:	61

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)