

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 6/29/2026
 For Project: **Indian Springs Phase 2 Water**
FDEP Grant/Loan Agreement DW320381
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell Engineering
 Notice to Proceed: 10/15/2023



AHE # 20-034

Inspector: Tyler Lawrence (850) 718-7233

Award Date: 9/12/2023

Substantial Completion: 11/14/2025 Final Completion: 8/15/2026

The report is for the week of: Monday, 6/22/2026 thru Sunday, 6/28/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Prepared to repair sag in gravity sewer on Woodgate way.

Tuesday- Prepared to repair sag in gravity sewer on Woodgate way.

Wednesday- Repaired sag in gravity sewer on Woodgate way.

Thursday- Contractor cleaned up work area.

Friday- Performed CCTV on Woodgate way and installed 2 services.

Saturday- No work at contractor's option.

Sunday- No work at contractors option.

Engineer's remarks/Pending issues:	Time Remaining based on Final Completion		
Percent Project Complete:	76%	Time Remaining (%):	5%
Invoiced to Date:	\$2,967,068.52	Weather days to date:	25
Original Contract Amount:	\$4,492,568.00		
Change Order Amount Approved:	-\$515,684.25	Holiday days granted:	65
Contract Time Approved:	325	Actual Days:	988
Remaining:	\$1,009,815.23	Days used with deduct:	898
Days to Substantial Completion:	671	Original SC:	560
		Remaining to SC:	-227
Days to Final Completion:	945	Original FC:	620
		Remaining to FC:	47

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)

NE 30 60 90 120 SE
75°E (T) 30°46'4"N, 85°9'58"W ±131ft ▲ 162ft



