

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 5/31/2026
 For Project: **Indian Springs Sewer Phase 2B**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
 Contractor: Blankenship Contracting, Inc.
 Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386
 Notice to Proceed: 8/1/2023 Award Date: 1/24/2023



Substantial Completion: 1/26/2026 Final Completion: 3/27/2026

The report is for the week of: Monday, 5/25/2026 thru Sunday, 5/31/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work due to Holiday. Holiday day granted.

Tuesday- No work at contractor's option.

Wednesday- No work due to rain. Rain day granted.

Thursday- No work at contractor's option.

Friday- Installed striping on Appalachee Trl.

Saturday- No work due to rain. Rain day granted.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	96%	Time Remaining (%):	-16%
Invoiced to Date:	\$5,001,931.28	Weather days to date:	41
Original Contract Amount:	\$6,377,639.99	Holiday days granted:	64
Change Order Amount Approved:	\$262,722.00	Actual Days:	1035
Contract Time Approved:	504	Days used with deduct:	930
Remaining:	\$1,638,430.71	Days to Substantial Completion:	804 Original SC: 300 Remaining to SC: -126
Days to Substantial Completion:	804 Original SC: 300	Days to Final Completion:	864 Original FC: 360 Remaining to FC: -66

Completed on lot connection: 24
Completed septic tank abandoned: 24


 Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)

North West Elevation

☉ 152°SE (T) ● 30°46'10"N, 85°9'55"W ±4m ▲ 50m (MSL)



North Elevation

☉ 194°S (T) ● 30°46'30"N, 85°9'59"W ±2m ▲ 49m (MSL)



Striping

Indian Springs phase 2B
29 May 2026, 9:30:09 AM