

**CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS**

Prepared for: Jackson County, FL  
 Prepared by: Alday-Howell Engineering, Inc.  
 Prepared on: 6/14/2026  
 For Project: **Indian Springs Sewer Phase 2B**  
**NFWFMD Const. Grant Agreement No. 20-036** AHE # 20-033  
 Contractor: Blankenship Contracting, Inc.  
 Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386  
 Notice to Proceed: 8/1/2023 Award Date: 1/24/2023



Substantial Completion: 1/26/2026 Final Completion: 3/27/2026

The report is for the week of: Monday, 6/8/2026 thru Sunday, 6/14/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** No work at contractor's option.
- Tuesday-** No work at contractor's option.
- Wednesday-** No work at contractor's option.
- Thursday-** No work at contractor's option.
- Friday-** No work at contractor's option.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	95%	Time Remaining (%):	-17%
Invoiced to Date:	\$5,001,931.28	Weather days to date:	41
Original Contract Amount:	\$6,377,639.99	Holiday days granted:	64
Change Order Amount Approved:	\$262,722.00	Actual Days:	1049
Contract Time Approved:	504	Days used with deduct:	944
Remaining:	\$1,638,430.71		
Days to Substantial Completion:	804 Original SC:	300 Remaining to SC:	-140
Days to Final Completion:	864 Original FC:	360 Remaining to FC:	-80

**Completed on lot connection: 24**  
**Completed septic tank abandoned: 24**

  
 Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)