

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
 Prepared by: Alday-Howell Engineering, Inc.  
 Prepared on: 6/28/2026  
 For Project: **Indian Springs Sewer Phase 2B**  
**NFWFMD Const. Grant Agreement No. 20-036** AHE # 20-033  
 Contractor: Blankenship Contracting, Inc.  
 Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386  
 Notice to Proceed: 8/1/2023 Award Date: 1/24/2023



Substantial Completion: 1/29/2026

Final Completion: 3/30/2026

The report is for the week of: Monday, 6/22/2026

thru Sunday, 6/28/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** No work at contractor's option.
- Tuesday-** No work at contractor's option.
- Wednesday-** Worked on completing punch list.
- Thursday-** No work at contractor's option.
- Friday-** No work due to rain. Rain day granted.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	95%	Time Remaining (%):	-11%
Invoiced to Date:	\$5,001,931.28	Weather days to date:	44
Original Contract Amount:	\$6,377,639.99	Holiday days granted:	64
Change Order Amount Approved:	\$262,722.00	Actual Days:	1063
Contract Time Approved:	504	Days used with deduct:	955
Remaining:	\$1,638,430.71		
Days to Substantial Completion:	804 Original SC:	300	Remaining to SC: -151
Days to Final Completion:	864 Original FC:	360	Remaining to FC: -91

Completed on lot connection: 24  
 Completed septic tank abandoned: 24

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)



# East Elevation

☀ 277°W (T) ● 30°46'42"N, 85°9'34"W ±2m ▲ 46m (MSL)



Floats for Bypass

Indian Springs phase 2B  
24 Jun 2026, 8:34:20 AM

# South East Elevation

☀ 336°NW (T) ● 30°46'42"N, 85°9'34"W ±3m ▲ 45m (MSL)



Indian Springs phase 2B  
24 Jun 2026, 10:00:01 AM

# South East Elevation

☉ 326°NW (T) ● 30°45'20"N, 85°11'45"W ±2m ▲ 35m (MSL)



Wayside

Indian Springs phase 2B  
24 Jun 2026, 12:14:30 PM