

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 5/31/2026
 For Project: **Indian Springs Sewer Phase 2C**
NFWMD Const. Grant Agreement No. 20-036 AHE # 20-033
 Contractor: Blankenship Contracting, Inc.
 Designer: Alday-Howell, Engineering Inspector: Dwayne Josey (850) 258-3386
 Notice to Proceed: 11/4/2024 Award Date: 7/9/2024



Substantial Completion: 9/13/2026 Final Completion: 11/12/2026

The report is for the week of: Monday, 5/25/2026 thru Sunday, 5/31/2026


The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** No work due to Holiday. Holiday day granted.
- Tuesday-** Performed vacuum test on man holes.
- Wednesday-** Instaled 1000 sy of sod on right of way on Oak Dr.
- Thursday-** Installed 2000 sy of sod on right of way on Oak Dr.
- Friday-** Installed bypass piping at lift station and installed 1000 sy of sod on Oak Dr.
- Saturday-** No work due to rain. Rain day granted.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	43%	Time Remaining (%):	17%
Invoiced to Date:	\$2,667,558.43	Weather days to date:	34
Original Contract Amount:	\$6,168,668.47	Holiday days granted:	44
Change Order Amount Approved:	\$2,820,626.04	Actual Days:	574
Contract Time Approved:	300	Days used with deduct:	496
Remaining:	\$6,321,736.08	Days to Substantial Completion:	600
Days to Substantial Completion:	600	Original SC:	300
Days to Final Completion:	660	Original FC:	360
		Remaining to SC:	104
		Remaining to FC:	164

Completed on lot connection: 0
Completed septic tank abandoned: 0

Approved:  Robin G. Besczeynski, Utility Project Manager (850-526-2040)

North Elevation

☉ 188°S (T) ☉ 30°46'41"N, 85°9'20"W ±2m ▲ 43m (MSL)



Sod

Indian Springs phase 2C
27 May 2026, 10:47:01 AM



Sod

Indian Springs phase 2C
29 May 2026, 9:36:27 AM

North West Elevation

☉ 133°SE (T) ☉ 30°46'45"N, 85°9'19"W ±14m ▲ 44m (MSL)



Bypass piping

Indian Springs phase 2C
29 May 2026, 8:21:20 AM



Water Sod

Indian Springs phase 2C
29 May 2026, 9:47:57 AM