

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
 Prepared by: Alday-Howell Engineering, Inc.  
 Prepared on: 6/7/2026  
 For Project: **Indian Springs Sewer Phase 2C**  
**NFWFMD Const. Grant Agreement No. 20-036**      AHE # 20-033  
 Contractor: Blankenship Contracting, Inc.  
 Designer: Alday-Howell, Engineering      Inspector: Dwayne Josey (850) 258-3386  
 Notice to Proceed: 11/4/2024      Award Date: 7/9/2024



Substantial Completion: 9/13/2026      Final Completion: 11/12/2026

The report is for the week of: Monday, 6/1/2026      thru Sunday, 6/7/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-**      Performed exfiltration tests.
- Tuesday-**      Performed exfiltration tests.
- Wednesday-**      No work at contractor's option.
- Thursday-**      No work at contractor's option.
- Friday-**      Set ring and cover on junction manhole at Oak Dr. lift station.
- Saturday-**      No work at contractor's option.
- Sunday-**      No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	64%	Time Remaining (%):	16%
Invoiced to Date:	\$3,891,523.46	Weather days to date:	34
Original Contract Amount:	\$6,168,668.47	Holiday days granted:	44
Change Order Amount Approved:	\$2,820,626.04	Actual Days:	581
Contract Time Approved:	300	Days used with deduct:	503
Remaining:	\$5,097,771.05		
Days to Substantial Completion:	600	Original SC:	300
		Remaining to SC:	97
Days to Final Completion:	660	Original FC:	360
		Remaining to FC:	157

**Completed on lot connection:** 0  
**Completed septic tank abandoned:** 0

  
 Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

# North East Elevation

☉ 211°SW (T) ☉ 30°46'41"N, 85°9'17"W ±35m ▲ 46m (MSL)



Lift Station

Indian Springs phase 2C  
05 Jun 2026, 8:53:42 AM



Lift Station

Indian Springs phase 2C  
05 Jun 2026, 9:34:15 AM

# East Elevation

☉ 252°W (T) ☉ 30°46'45"N, 85°9'19"W ±6m ▲ 46m (MSL)

