

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
 Prepared by: Alday-Howell Engineering, Inc.  
 Prepared on: 6/14/2026  
 For Project: **Indian Springs Sewer Phase 2C**  
**NFWFMD Const. Grant Agreement No. 20-036**      AHE # 20-033  
 Contractor: Blankenship Contracting, Inc.  
 Designer: Alday-Howell, Engineering      Inspector: Dwayne Josey (850) 258-3386  
 Notice to Proceed: 11/4/2024      Award Date: 7/9/2024



Substantial Completion: 9/13/2026      Final Completion: 11/12/2026

The report is for the week of: Monday, 6/8/2026      thru Sunday, 6/14/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-**      No work at contractor's option.

**Tuesday-**      No work at contractor's option.

**Wednesday-**      Worked on completing lift station and watered sod on right of way on Oak Dr.

**Thursday-**      Worked on completing lift station and watered sod on right of way on Oak Dr.

**Friday-**      Watered sod on right of way on Oak Dr.

**Saturday-**      No work at contractor's option.

**Sunday-**      No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	64%	Time Remaining (%):	15%
Invoiced to Date:	\$3,891,523.46	Weather days to date:	34
Original Contract Amount:	\$6,168,668.47	Holiday days granted:	44
Change Order Amount Approved:	\$2,820,626.04	Actual Days:	588
Contract Time Approved:	300	Days used with deduct:	510
Remaining:	\$5,097,771.05	Days to Substantial Completion:	600
Days to Substantial Completion:	600	Original SC:	300
Days to Final Completion:	660	Original FC:	360
		Remaining to SC:	90
		Remaining to FC:	150

**Completed on lot connection:**      0  
**Completed septic tank abandoned:**      0

Approved:  Robin G. Besczeynski, Utility Project Manager (850-526-2040)

# South West Elevation

☉ 52°NE (T) ● 30°46'31"N, 85°9'28"W ±3m ▲ 44m (MSL)



Watering Sod

Indian Springs phase 2C  
10 Jun 2026, 2:49:56 PM



Lift station

Indian Springs phase 2C  
10 Jun 2026, 2:51:25 PM