

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 6/21/2026
 For Project: **Indian Springs Sewer Phase 2C**
NFWFMD Const. Grant Agreement No. 20-036
 Contractor: Blankenship Contracting, Inc.
 Designer: Alday-Howell, Engineering
 Notice to Proceed: 11/4/2024



AHE # 20-033

Inspector: Dwayne Josey (850) 258-3386

Award Date: 7/9/2024

Substantial Completion: 9/15/2026

Final Completion: 11/14/2026

The report is for the week of: Monday, 6/15/2026 thru Sunday, 6/21/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Formed up for concrete pad at lift station. Rain affected over half a day's production. Rain day granted.

Tuesday- No work at contractor's option.

Wednesday- No work due to rain. Rain day granted.

Thursday- No work at contractor's option.

Friday- No work at contractor's option.


Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	64%	Time Remaining (%):	14%
Invoiced to Date:	\$3,891,523.46	Weather days to date:	36
Original Contract Amount:	\$6,168,668.47	Holiday days granted:	44
Change Order Amount Approved:	\$2,820,626.04	Actual Days:	595
Contract Time Approved:	300	Days used with deduct:	515
Remaining:	\$5,097,771.05	Days to Substantial Completion:	600
Days to Substantial Completion:	600	Original SC:	300
Days to Final Completion:	660	Original FC:	360
		Remaining to SC:	85
		Remaining to FC:	145

Completed on lot connection: 0
 Completed septic tank abandoned: 0

Approved:  Robin G. Besczeynski, Utility Project Manager (850-526-2040)

North East Elevation

☀ 241°SW (T) ☉ 30°46'45"N, 85°9'19"W ±2m ▲ 46m (MSL)



Form for pad

Indian Springs phase 2C
15 Jun 2026, 8:25:22 AM



Form for pad

Indian Springs phase 2C
15 Jun 2026, 9:16:48 AM