

**CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS**

Prepared for: Jackson County, FL  
 Prepared by: Alday-Howell Engineering, Inc.  
 Prepared on: 6/14/2026  
 For Project: **Indian Springs Sewer Phase 2D**  
**NFWMD Const. Grant Agreement No. 20-036** AHE # 23-012  
 Contractor: Blankenship Contracting, Inc.  
 Designer: Alday-Howell, Engineering Inspector: Dwayne Josey 850-258-3386  
 Notice to Proceed: 11/4/2024 Award Date: 12/13/2022



Substantial Completion: 9/14/2026 Final Completion: 11/13/2026

The report is for the week of: Monday, 6/8/2026 thru Sunday, 6/14/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Installed 42 lf of 8" gravity on Oak Dr.
- Tuesday-** Installed 28 lf of 8" gravity on Oak Dr.
- Wednesday-** Installed 1 service to right of way on Oak Dr.
- Thursday-** Installed 1 service to right of way on Oak Dr.
- Friday-** Cleaned construction area on Oak Dr.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues: Percent complete is phase specific, invoiced is per project.

Percent Project Complete:	13%	Time Remaining (%):	15%
Invoiced to Date:	\$3,891,523.46	Weather days to date:	35
Original Contract Amount:	\$6,168,668.47	Holiday days granted:	44
Change Order Amount Approved:	\$2,820,626.04	Actual Days:	588
Contract Time Approved:	300	Days used with deduct:	509
Remaining:	\$5,097,771.05	Days to Substantial Completion:	600
Days to Substantial Completion:	600	Original SC:	300
Days to Final Completion:	660	Original FC:	360
		Remaining to SC:	91
		Remaining to FC:	151

**Completed on lot connection: 0**  
**Completed septic tank abandoned: 0**

  
 Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

# East Elevation

☉ 248°W (T) ☉ 30°46'22"N, 85°9'39"W ±5m ▲ 54m (MSL)



8" Gravity

Indian Springs phase 2D  
08 Jun 2026, 9:17:10 AM

# East Elevation

☉ 266°W (T) ☉ 30°46'22"N, 85°9'39"W ±5m ▲ 55m (MSL)



8" Gravity

Indian Springs phase 2D  
08 Jun 2026, 11:14:17 AM

# North East Elevation

☉ 242°SW (T) ● 30°46'22"N, 85°9'39"W ±5m ▲ 48m (MSL)



8" Gravity

Indian Springs phase 2D  
08 Jun 2026, 4:28:13 PM

# North East Elevation

☉ 229°SW (T) ● 30°46'22"N, 85°9'40"W ±13m ▲ 52m (MSL)



8" Gravity

Indian Springs phase 2D  
08 Jun 2026, 4:41:58 PM