

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 6/28/2026
 For Project: **Indian Springs Sewer Phase 2D**
NFWMD Const. Grant Agreement No. 20-036 AHE # 23-012
 Contractor: Blankenship Contracting, Inc.
 Designer: Alday-Howell, Engineering Inspector: Dwayne Josey 850-258-3386
 Notice to Proceed: 11/4/2024 Award Date: 12/13/2022



Substantial Completion: 9/17/2026 Final Completion: 11/16/2026

The report is for the week of: Monday, 6/22/2026 thru Sunday, 6/28/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed 56 lf of 8" gravity on Oak Dr.

Tuesday- Dressed road after rain.

Wednesday- No work at contractor's option.

Thursday- Installed 28 lf of 8" gravity on Oak Dr.

Friday- No work due to rain. Rain day granted.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues: Percent complete is phase specific, invoiced is per project.

Percent Project Complete:	13%	Time Remaining (%):	13%
Invoiced to Date:	\$3,891,523.46	Weather days to date:	38
Original Contract Amount:	\$6,168,668.47	Holiday days granted:	44
Change Order Amount Approved:	\$2,820,626.04	Actual Days:	602
Contract Time Approved:	300	Days used with deduct:	520
Remaining:	\$5,097,771.05	Days to Substantial Completion:	600
Days to Substantial Completion:	600	Original SC:	300
Days to Final Completion:	660	Original FC:	360
		Remaining to SC:	80
		Remaining to FC:	140

Completed on lot connection: 0
Completed septic tank abandoned: 0


 Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

East Elevation

☉ 263°W (T) ☉ 30°46'21"N, 85°9'41"W ±4m ▲ 49m (MSL)



East Elevation

☉ 255°W (T) ☉ 30°46'21"N, 85°9'41"W ±6m ▲ 54m (MSL)



East Elevation

☉ 278°W (T) ☉ 30°46'21"N, 85°9'41"W ±9m ▲ 45m (MSL)



South West Elevation

☉ 35°NE (T) ☉ 30°46'21"N, 85°9'41"W ±3m ▲ 51m (MSL)

