

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 7/14/2026
For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWMD Const. Grant Agreement No. 17-061
Contractor: L & K Contracting, Inc.
Designer: Alday-Howell Engineering
Notice to Proceed: 9/27/2022



AHE # 17-062

Inspector: Brett Lawrence (850) 557-7429

Award Date: 6/29/2022

Substantial Completion: 6/20/2025

Final Completion: 7/20/2025

The report is for the week of: Monday, 7/6/2026

thru Sunday, 7/12/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Worked on punch list items.

Tuesday- Worked on punch list items.

Wednesday- Worked on punch list items.

Thursday- Worked on punch list items.

Friday- Worked on punch list items.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues: Added 60 weather days and 10 holidays to correct time.

Percent Project Complete:	77%	Time Remaining (%):	-49%
Invoiced to Date:	\$3,786,915.31	Weather days to date:	115
Original Contract Amount:	\$5,347,467.37		
Change Order Amount Approved:	\$85,681.90	Holiday days granted:	87
Contract Time Approved:	495	Actual Days:	1385
Remaining:	\$1,646,233.96	Days used with deduct:	1183
Days to Substantial Completion:	795	Original SC:	300
		Remaining to SC:	-388
Days to Final Completion:	825	Original FC:	330
		Remaining to FC:	-358

Completed on lot connection: 0
Completed septic tank abandoned: 0

Approved:  Robin G. Besczeynski, Utility Project Manager (850-526-2040)

South West

☉ 221°SW (T) ☉ 30.783153, -85.178594 ±3m ▲ 11m



09 Jul 2026 3:46:48 PM

East Elevation

☉ 237°SW (T) ☉ 30.783157, -85.178606 ±4m ▲ 5m



10 Jul 2026 9:47:46 AM