

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 7/14/2026



For Project: **Indian Springs Phase 2 Water**
FDEP Grant/Loan Agreement DW320381 AHE # 20-034
Contractor: L & K Contracting, Inc.

Designer: Alday-Howell Engineering Inspector: Tyler Lawrence (850) 718-7233

Notice to Proceed: 10/15/2023 Award Date: 9/12/2023

Substantial Completion: 11/15/2025

Final Completion: 8/16/2026

The report is for the week of: Monday, 7/6/2026 thru Sunday, 7/12/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Directional drilled 5 services.

Tuesday- No work at contractor's option.

Wednesday- No work at contractor's option.

Thursday- No work at contractor's option.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractors option.

Engineer's remarks/Pending issues:

Time Remaining based on Final Completion

Percent Project Complete:	76%	Time Remaining (%):	4%
Invoiced to Date:	\$2,967,068.52	Weather days to date:	25
Original Contract Amount:	\$4,492,568.00		
Change Order Amount Approved:	-\$515,684.25	Holiday days granted:	66
Contract Time Approved:	325	Actual Days:	1002
Remaining:	\$1,009,815.23	Days used with deduct:	911
Days to Substantial Completion:	671	Original SC:	560
		Remaining to SC:	-240
Days to Final Completion:	945	Original FC:	620
		Remaining to FC:	34

A handwritten signature in blue ink, appearing to read "Robin B", is positioned above the approval line.

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

SW 240 W 270 NW 300 330 N 0
● 290°W (T) ● 30°46'11"N, 85°10'12"W ±26ft ▲ 159ft

