

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 7/12/2026



For Project: **Indian Springs Sewer Phase 2C**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell, Engineering Inspector: Dwayne Josey (850) 258-3386
Notice to Proceed: 11/4/2024 Award Date: 7/9/2024

Substantial Completion: 9/19/2026

Final Completion: 11/18/2026

The report is for the week of: Monday, 7/6/2026 thru Sunday, 7/12/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work at contractor's option.

Tuesday- Installed control panel at lift station on Oak Dr. Installed insertion valves at Camela Acres.

Wednesday- Worked on completing lift station on Oak Dr.

Thursday- Worked on completing lift station on Oak Dr.

Friday- Worked on completing lift station on Oak Dr.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	64%	Time Remaining (%):	11%
Invoiced to Date:	\$3,891,523.46	Weather days to date:	37
Original Contract Amount:	\$6,168,668.47		
Change Order Amount Approved:	\$2,820,626.04	Holiday days granted:	47
Contract Time Approved:	300	Actual Days:	616
Remaining:	\$5,097,771.05	Days used with deduct:	532
Days to Substantial Completion:	600	Original SC:	300
		Remaining to SC:	68
Days to Final Completion:	660	Original FC:	360
		Remaining to FC:	128

Completed on lot connection: 0
Completed septic tank abandoned: 0

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

South East Elevation

☼ 304°NW (T) ☉ 30°45'1"N, 85°11'5"W ±7m ▲ 28m (MSL)



North Elevation

☀ 184°S (T) ● 30°46'45"N, 85°9'19"W ±4m ▲ 44m (MSL)



North East Elevation

☀ 203°SW (T) ● 30°46'45"N, 85°9'19"W ±2m ▲ 43m (MSL)

