

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 7/5/2026
For Project: **Indian Springs Sewer Phase 2D**
NFWMD Const. Grant Agreement No. 20-036 AHE # 23-012
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell, Engineering Inspector: Dwayne Josey 850-258-3386
Notice to Proceed: 11/4/2024 Award Date: 12/13/2022



Substantial Completion: 9/20/2026

Final Completion: 11/19/2026

The report is for the week of: Monday, 6/29/2026 thru Sunday, 7/5/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed 28 lf of 8" gravity on Oak Dr.

Tuesday- Installed 42 lf of 8" gravity on Oak Dr.

Wednesday- Installed 28 lf of 8" gravity on Oak Dr.

Thursday- Excavated over 8" gravity to replace and compact.

Friday- No work due to Holiday. Holiday day granted.

Saturday- No work due to Holiday. Holiday day granted.

Sunday- No work due to Holiday. Holiday day granted.

Engineer's remarks/Pending issues: Percent complete is phase specific, invoiced is per project.

Percent Project Complete:	13%	Time Remaining (%):	13%
Invoiced to Date:	\$3,891,523.46	Weather days to date:	38
Original Contract Amount:	\$6,168,668.47		
Change Order Amount Approved:	\$2,820,626.04	Holiday days granted:	47
Contract Time Approved:	300	Actual Days:	609
Remaining:	\$5,097,771.05	Days used with deduct:	524
Days to Substantial Completion:	600	Original SC:	300
		Remaining to SC:	76
Days to Final Completion:	660	Original FC:	360
		Remaining to FC:	136

Completed on lot connection: 0
Completed septic tank abandoned: 0

Approved:  Robin G. Besczezynski, Utility Project Manager (850-526-2040)

East Elevation

☉ 256°W (T) ☉ 30°46'21"N, 85°9'41"W ±2m ▲ 57m (MSL)



Indian Springs phase 2D
22 Jun 2026, 9:38:20 AM

☉ 289°W (T) ☉ 30°46'21"N, 85°9'42"W ±3m ▲ 50m (MSL)



Indian Springs phase 2D
30 Jun 2026, 1:51:44 PM

East Elevation

☉ 262°W (T) ☉ 30°46'21"N, 85°9'42"W ±4m ▲ 51m (MSL)



East Elevation

☉ 282°W (T) ☉ 30°46'21"N, 85°9'42"W ±5m ▲ 51m (MSL)

