

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 3/19/2024
For Project: **Indian Springs Phase 2 Water**
FDEP Grant/Loan Agreement DW320381 AHE # 20-034
Contractor: L & K Contracting, Inc.
Designer: Alday-Howell Engineering Inspector: Tyler Lawrence (850) 718-7233
Notice to Proceed: 10/15/2023 Award Date: 9/12/2023



Substantial Completion: 5/16/2025 Final Completion: 7/15/2025

The report is for the week of: Monday, 3/11/2024 thru Sunday, 3/17/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed 5 services and 71 lf of 10" trenchless main.

Tuesday- Installed 2 services and 51 lf of 10" trenchless main.

Wednesday- Installed 2 services and 29 lf of 10" trenchless main.

Thursday- Installed 5 services and 72 lf of 8" trenchless main.

Friday- Poured valve pads.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	31%	Time Remaining (%):	76%
Invoiced to Date:	\$1,386,829.80	Weather days to date:	3
Original Contract Amount:	\$4,492,568.00	Holiday days granted:	16
Change Order Amount Approved:	-\$550,499.25	Actual Days:	155
Remaining:	\$2,555,238.95	Days used with deduct:	136
Days to Substantial Completion:	560	Remaining to SC:	424
Days to Final Completion:	620	Remaining to FC:	484

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



☀ 174°S (T) ● 30°46'9"N, 85°9'46"W ±22ft ▲ 209ft



Bore on magnolia blossom

12 Mar 2024, 12:34:51

☀ 194°S (T) ● 30°45'52"N, 85°10'11"W ±72ft ▲ 137ft



Concrete form

12 Mar 2024, 13:27:01



☉ 54°NE (T) ☉ 30°45'56"N, 85°10'24"W ±187ft ▲ 128ft



Fusing on Jackson bluff

12 Mar 2024, 15:06:02



☉ 136°SE (T) ☉ 30°46'12"N, 85°9'46"W ±13ft ▲ 191ft



Pulling a long side service under the road

13 Mar 2024, 08:18:00



☉ 182°S (T) ☉ 30°45'52"N, 85°10'10"W ±29ft ▲ 134ft



Pouring concrete on Seminole

13 Mar 2024, 11:25:04



☉ 233°SW (T) ☉ 30°45'56"N, 85°10'24"W ±22ft ▲ 143ft

