

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 9/14/2025

For Project: Indian Springs Sewer Phase 2B

NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033

Contractor: Blankenship Contracting, Inc.

Designer: Alday-Howell Engineering

Inspector: Dwayne Josey (850) 258-3386

Notice to Proceed: 8/1/2023

Award Date: 1/24/2023



Substantial Completion: 8/21/2025

Final Completion: 10/20/2025

The report is for the week of: Monday, 9/8/2025

thru Sunday, 9/14/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work at contractor's option.

Tuesday- No work at contractor's option.

Wednesday- No work at contractor's option.

Thursday- Clean up around wet well on Appalachee Trl.

Friday- Installed 165 sy of sod on lots on Appalachee Trl. and Lake Bluff.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete: 78%

Time Remaining (%): -4%

Invoiced to Date: \$4,468,053.77

Weather days to date: 21

Original Contract Amount: \$6,377,639.99

Change Order Amount Approved:

Holiday days granted: 46

Contract Time Approved: 384

Actual Days: 776

Remaining: \$1,909,586.22

Days used with deduct: 709

Days to Substantial Completion: 684 Original SC: 300

Remaining to SC: -25

Days to Final Completion: 744 Original FC: 360

Remaining to FC: 35

A handwritten signature in blue ink, appearing to read "Robin B", is written over a horizontal line.

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

North East

☉ 71°NE (T) • 30.778337, -85.159557 ±5m ▲ 19m



Clean around lift station

Indian springs 2B sewer
11 Sep 2025, 1:59:50 PM

☉ 310°NW (T) • 30.778307, -85.159605 ±3m ▲ 19m



Clean around lift station

Indian springs 2B sewer
11 Sep 2025, 1:35:21 PM

South

☉ 190°S (T) • 30.769212, -85.165049 ±3m ▲ 21m



On Lot Sod

Indian springs 2B sewer
12 Sep 2025, 9:12:10 AM

☉ 158°SE (T) • 30.76937, -85.164981 ±5m ▲ 21m



On lot sod

Indian springs 2B sewer
12 Sep 2025, 11:56:42 AM