

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 10/26/2025

For Project: Indian Springs Sewer Phase 2B

NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033

Contractor: Blankenship Contracting, Inc.

Designer: Alday-Howell Engineering

Inspector: Dwayne Josey (850) 258-3386

Notice to Proceed: 8/1/2023

Award Date: 1/24/2023



Substantial Completion: 8/23/2025

Final Completion: 10/22/2025

The report is for the week of: Monday, 10/20/2025

thru Sunday, 10/26/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work at contractor's option.

Tuesday- No work at contractor's option.

Wednesday- Formed up for concrete pad on Appalachee Trl.

Thursday- Installed light at Wayside lift station.

Friday- Installed conduit to grinders for power.

Saturday- No work at contractor's option.

Sunday- No work due to rain. Rain day granted.

Engineer's remarks/Pending issues:

Percent Project Complete: 79%

Time Remaining (%): -10%

Invoiced to Date: \$4,524,655.38

Weather days to date: 23

Original Contract Amount: \$6,377,639.99

Change Order Amount Approved:

Holiday days granted: 46

Contract Time Approved: 384

Actual Days: 818

Remaining: \$1,852,984.61

Days used with deduct: 749

Days to Substantial Completion: 684 Original SC: 300

Remaining to SC: -65

Days to Final Completion: 744 Original FC: 360

Remaining to FC: -5

A handwritten signature in blue ink, appearing to read "Rob B", is written over a horizontal line.

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)

North Elevation

☉ 220°SW (T) ● 30.755782, -85.195863 ±3m ▲ 0m



Light Wayside

Indian Springs Phase 2B Sewer
23 Oct 2025 11:35:56 AM

☉ 258°W (T) ● 30°46'41"N, 85°9'53"W ±22ft ▲ 125ft



24 Oct 2025 13:24:43

North West Elevation

☼ 132°SE (T) ● 30°46'24"N, 85°10'5"W ±13ft ▲ 161ft



24 Oct 2025, 14:55:21

☼ 302°NW (T) ● 30°46'46"N, 85°9'44"W ±9ft ▲ 111ft



24 Oct 2025, 09:37:37