

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 1/18/2026



For Project: **Indian Springs Sewer Phase 2B**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386
Notice to Proceed: 8/1/2023 Award Date: 1/24/2023

Substantial Completion: 12/9/2025

Final Completion: 2/7/2026

The report is for the week of: Monday, 1/12/2026 thru Sunday, 1/18/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed 165 lf of 10" force main under road at Wayside lift station.

Tuesday- Connect new 10" force main to existing 8" force main at Wayside lift station. Installed 420 lf of 10" force main.

Wednesday- Installed tee and 2-10" valves at Wayside lift station.

Thursday- Installed 200 lf of 10" force main at Wayside lift station.

Friday- Installed 60 lf of 10" force main at Wayside lift station. Installed banjo vent and sealed conduit at 2933 Appalachee Trl.

Saturday- No work at contractor's option.

Sunday- No work due to snow. Snow day granted.

Engineer's remarks/Pending issues:

Percent Project Complete:	81%	Time Remaining (%):	-5%	
Invoiced to Date:	\$4,822,733.50	Weather days to date:	30	
Original Contract Amount:	\$6,377,639.99			
Change Order Amount Approved:	\$262,722.00	Holiday days granted:	57	
Contract Time Approved:	474	Actual Days:	902	
Remaining:	\$1,817,628.49	Days used with deduct:	815	
Days to Substantial Completion:	774 Original SC:	300	Remaining to SC:	-41
Days to Final Completion:	834 Original FC:	360	Remaining to FC:	19


Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)

East Elevation

☉ 317°NW (T) ☉ 30.758077, -85.196679 ±3m ▲ 7m



Force Main Wayside

Indian springs 2B

12 Jan 2026 1:55:50 PM

☉ 46°NE (T) ☉ 30.758244, -85.19631 ±3m ▲ 6m



Force Main Wayside

Indian springs 2B

13 Jan 2026 9:49:51 AM

North Elevation

☉ 182°S (T) • 30.758044, -85.1967 ±3m ▲ 7m



☉ 272°W (T) • 30.779596, -85.162421 ±3m ▲ 9m

