

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
Prepared by: Alday-Howell Engineering, Inc.  
Prepared on: 1/26/2023  
For Project: **Blue Springs Road Sewer Extensions Phase 1**  
**NFWFMD Const. Grant Agreement No. 17-061** AHE # 17-062  
Contractor: L & K Contracting, Inc.  
Designer: Alday-Howell, Engineering Senior Inspector: Keith Prescott (850) 693-2471  
Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 8/15/2023 Final Completion: 9/14/2023

The report is for the week of: Monday, 1/16/2023 thru Sunday, 1/22/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** No work due to holiday. Holiday day granted.
- Tuesday-** Installed 38 LF of 10" PVC force main from Sta 214+27 to 214+65 Rt on Blue Springs Road.
- Wednesday-** Installed 90 LF of 10" PVC force main from Sta 212+90 to 213+80 on Blue Springs Road. (Cinch - Installed 73 LF of 10" Trenchless FPVC from Sta 228+25 to 228+98 on Blue Springs Road.)
- Thursday-** (Cinch - Installed 45 LF of trenchless 10" FPVC from Sta 229+60 to 230+05.)
- Friday-** Installed 29 LF of 10" PVC force main from Sta 226+83 to 227+12 and 71 LF of 10" PVC force main from Sta 227+54 to 228+25 on Blue Springs Road. Dressed area disturbed from Sta 226+83 to 227+62 on Blue Springs Road.
- Saturday-** No work. Contractor's option.
- Sunday-** No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	5%	Time Remaining (%):	68%
Invoiced to Date:	\$899,673.01	Weather days to date:	5
Original Contract Amount:	\$5,347,467.37 *	Holiday days granted:	17
Change Order Amount Approved:		Actual Days:	118
Remaining:	\$4,447,794.36	Days used with deduct:	96
Days to Substantial Completion:	300	Remaining to SC:	204
Days to Final Completion:	330	Remaining to FC:	234

\* Budgeted amount is \$3,141,199.00. Contract amount \$5,347,467.37 contingent upon securing additional funding.

Approved:  Eric Worrell, PE, Project Administrator (850-526-2040)

