

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 5/10/2026
 For Project: **Indian Springs Sewer Phase 2D**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 23-012
 Contractor: Blankenship Contracting, Inc.
 Designer: Alday-Howell, Engineering Inspector: Dwayne Josey 850-258-3386
 Notice to Proceed: 11/4/2024 Award Date: 12/13/2022



Substantial Completion: 9/8/2026 Final Completion: 11/7/2026

The report is for the week of: Monday, 5/4/2026 thru Sunday, 5/10/2026

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Installed 56 lf of 8" gravity on Oak Dr.
- Tuesday-** Installed 33 lf. of 8" gravity on Oak Dr.
- Wednesday-** Installed 42 lf of 8" gravity on Oak Dr.
- Thursday-** No work due to rain. Rain day granted.
- Friday-** Installed 1-4" service to right of way on Oak Dr.
- Saturday-** No work due to rain. Rain day granted.
- Sunday-** No work due to rain. Rain day granted.

Engineer's remarks/Pending issues:	Percent complete is phase specific, invoiced is per project.		
Percent Project Complete:	6%	Time Remaining (%):	20%
Invoiced to Date:	\$2,667,558.43	Weather days to date:	32
Original Contract Amount:	\$6,168,668.47	Holiday days granted:	41
Change Order Amount Approved:	\$2,820,626.04	Actual Days:	553
Contract Time Approved:	300	Days used with deduct:	480
Remaining:	\$6,321,736.08	Days to Substantial Completion:	600 Original SC: 300 Remaining to SC: 120
Days to Final Completion:	660 Original FC: 360 Remaining to FC: 180		

Completed on lot connection: 0
Completed septic tank abandoned: 0


 Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

North East Elevation

☀ 211°SW (T) ● 30°46'24"N, 85°9'35"W ±12m ▲ 46m (MSL)



8" Gravity

Indian Springs phase 2D
04 May 2026, 9:37:24 AM

North East Elevation

☀ 207°SW (T) ● 30°46'24"N, 85°9'36"W ±2m ▲ 50m (MSL)



8" Gravity

Indian Springs phase 2D
04 May 2026, 2:07:43 PM

East Elevation

☉ 286°W (T) ● 30°46'25"N, 85°9'35"W ±13m ▲ 47m (MSL)



☉ 295°NW (T) ● 30°46'25"N, 85°9'35"W ±4m ▲ 46m (MSL)

